

Form No. 3(A)

[Referred to in Rule No.5.b(II)]

Work Wise details of work in progress by the contractor

- | | | |
|--|-----|--|
| 1. Name of the Contractor | : - | Delhi Integrated Multi-Modal Transit System Ltd. |
| 2. Name of the Work | : - | Restoration & Repair of 186 Signalized Intersections and Up-Gradation of Signaling Control Room for Ahmedabad. |
| 3. Estimated cost of work put in Tender | : - | Rs. 20,17,64,776.00 (Twenty Crore seventeen lakhs sixty four thousand seven Hundred and seventy six only) |
| 4. Tender amount | : - | Rs. 17,20,30,225.00 (Seventeen Crore twenty lakhs thirty thousand two Hundred and twenty five only) |
| 5. Date of Work Order | : - | 14/06/2013 (Fourteenth June two thousand thirteen) |
| 6. Date of starting the Work | : - | 20/06/2013 (Twentieth June two thousand thirteen) |
| 7. Date of Completion of the work (As per Contract Agreement) | : - | Work in progress |
| 8. Actual date of completion of the Work. | : - | 13/11/2018 (Thirteenth November two thousand eighteen) |

Signature of the Contractor

- | | | |
|---|-----|--|
| 9. Amount of Work Done | : - | Rs. 11.50 Crore (Up to Jan 2018) (Eleven Crore Fifty Lakhs) Note: - Total Signals Restored till date: - 172 nos. O & M period completed is 4 years and 8 months. |
| 10. State whether the details as above Given by the contractor are correct if Not state as to what is correct information. | : - | ----- |
| 11. State whether the contractor has executed:- the work in progress satisfactorily as per the specification if not give the correct position of the work. | : - | ----- |
| 12. Any other remarks | : - | After Pilot Project on 3 Traffic Signals administrative decision the Scope of work is reduce up to Phase -1 only. |


Deputy City Engineer
TRAFFIC

(AHMEDABAD MUNICIPAL CORPORATION)